

## Air handling unit "Aeromaster"

Sales Order Number:  (PO / OD):  Type and size:  Position:

*For example XP 06; Cirrus 84*

The serial number of the control unit:  Designation of HVAC equipment according to specifications (by the execution):

*If Remak control (VCS) is not used, fill in "without VCS control"*

Name of contract:

## Air handling unit with fan power control in five stages

<b>Commissioning</b>	<input type="checkbox"/>	<b>Operating service</b>	<input type="checkbox"/>
----------------------	--------------------------	--------------------------	--------------------------

*Check the box to indicate the type of work to be performed*

### 1. Connection of main electrical supply, phasing, control of main switch

Cable:  Fusing:  Connected from switchboard:

Yes / No

Check the power switch function Without defects

### 2. Checking the connection of the HMI control module to the controller

Without defects

### 3. Checking input circuit functions, temperature measurement, Modbus communication

Temperature measurement Without defects

With the HMI-SG press the button  , scroll through "+" "-" buttons, press to end

Digital inputs Without defects

Modbus communication Without defects

### 4. Connect the air handling unit heater

Outdoor temperature at the time of execution of works:  °C

#### 4.1. Hot water heater

Heating water parameters: (actual when commissioning)  °C Operating pressure of heating system:  kPa

Yes / No

Yes / No

Valve actuator connection at SUMX  Bleeding the heater Done

Connection of circulation pump in SUMX  Bleeding the circulating pump Done

#### 4.2. Electric heater

Power:  kW Fusing:  A Electric heater control mode:

Working current:  A Switching the section  PWM  ON / OFF

Yes / No

### 5. Inspection of flexible cuffs for air duct connection

Done

Yes / No

### 6. Check the seal of the service panels and doors of the unit chambers

Done

## 7. Checking the fan chambers

Frequency inverters <input type="checkbox"/>	EC motors <input type="checkbox"/>
--	------------------------------------

Check mechanical assembly of the fan supply air, silentblocks check

Without defects

Yes / No

Check mechanical assembly of the fan exhaust air, silentblocks check

Without defects

### Air supply fan

Power.....W, 50Hz, Voltage.....V, Speed ...../min, Current.....A

*Fill in the data read from the motor nameplate*

Fill in the following data only when controlling the fans with frequency inverters:

Check the Modbus signal control settings

Parameter 8-01=2

Set

Yes / No

Parameter 8-02=1

Set

Parameter 8-30=2

Set

Working Frequency:

 Hz

Communication address:

Yes / No

Parameter 8-31=1

Set

Communication address of the second fan (for Cirruss units):

Yes / No

Parameter 8-31=2

Set

Minimum Frequency:

20 Hz

Ramp run up time

Parameter 3-41: ..... sec

Maximum Frequency:

 Hz

Ramp run down time:

Parameter 3-42: ..... sec

### Air exhaust fan

Power.....W, 50Hz, Voltage.....V, Speed ...../min, Current.....A

*Fill in the data read from the motor nameplate*

Fill in the following data only when controlling the fans with frequency inverters:

Check the Modbus signal control settings

Parameter 8-01=2

Set

Yes / No

Parameter 8-02=1

Set

Parameter 8-30=2

Set

Working Frequency:

 Hz

Communication address:

Yes / No

Parameter 8-31=5

Set

Communication address of the second fan (for Cirruss units):

Yes / No

Parameter 8-31=6

Set

Minimum Frequency:

20 Hz

Ramp run up time

Parameter 3-41: ..... sec

Maximum Frequency:

 Hz

Ramp run down time:

Parameter 3-42: ..... sec

## 8. Setting the power stages of the fans

						Yes / No
Set						<input type="checkbox"/>
Power supply fan			Data point	Power exhaust fan		Data point
1st stage		%	141		%	151
2nd stage		%	143		%	153
3rd stage		%	145		%	155
4th stage		%	147		%	157
5th stage		%	149		%	159

## 9. The Direction of Rotation of Fans

Should be taken of the increase of caution.

Attention to the open fan of the chamber!!! Fan leave only divaricate, not get off the ground at full power!!!

Use the local HMI to perform a short start of the unit:

HMI-TM,DM: Main Menu / Settings / Manual Mode / Comfort St.1.; HMI-SG: Briefly press button T1



Supply fan		Exhaust fan	
------------	--	-------------	--

Check the correct direction of rotation of the impeller by confirming "Correct" in the appropriate box

After the check, switch off the unit:

HMI-TM, DM: Main menu / settings / manual mode / STOP; HMI-SG: Briefly press button T1



## 10. Checking the rotary heat exchanger, setting the parameters for controlling the heat exchanger motor.

This check is performed when the rotary heat exchanger is integrated into the air handling unit assembly.

	Without defects	Yes / No
Checking the mechanical assembly and connection to the relevant chambers	<input type="checkbox"/>	<input type="checkbox"/>
Checking the tilt indicator	<input type="checkbox"/>	<input type="checkbox"/>
Checking the mechanical bearing and rotation of the heat exchanger	<input type="checkbox"/>	<input type="checkbox"/>
Checking the heat exchanger drive belt	<input type="checkbox"/>	<input type="checkbox"/>

Check the setting frequency inverter and the drive function of the heat exchanger

Transmission drive

Power.....W, 50Hz, Voltage.....V, Speed ...../min, Current.....A

Fill in the data read from the motor nameplate

		Yes / No
Check the Modbus signal control settings	Parameter 8-01=2	<input type="checkbox"/>
	Parameter 8-02=1	<input type="checkbox"/>
	Parameter 8-30=2	<input type="checkbox"/>
Working Frequency: <input type="text"/> Hz	Communication address:	<input type="checkbox"/>
<i>Depending on the gearbox used, 50Hz or 85Hz</i>	Parameter 8-31=11	<input type="checkbox"/>
Minimum Frequency: 18 Hz	Ramp run up time	<input type="checkbox"/>
	Parameter 3-41: 30 sec	<input type="checkbox"/>
Maximum Frequency: <input type="text"/> Hz	Ramp run up time	<input type="checkbox"/>
<i>Depending on the gearbox used, 50Hz or 85Hz</i>	Parameter 3-42: 30 sec	<input type="checkbox"/>

## 11. Checking and adjusting the unit:

11.1- Off Unit turn Off from HMI:

Data point HMI-SG: 125=1

Achieved statuses	Unit Off	Check
<input type="radio"/> Air supply damper	Closed	0%
<input type="radio"/> Air exhaust damper	Closed	0%
<input type="radio"/> Air mixing damper	Open	100%
<input type="radio"/> The damper of By-Passing the recuperator common shaft (the opposite direction)	Open Closed	100% 0%
<input type="radio"/> Heater circulation pump	Current state:	* 1)
<input type="radio"/> Electric heater	Off	0%
<input type="radio"/> Control valve heating	Current state:	* 1)
<input type="radio"/> Integrated cooling Heat pump	Off	0%
<input type="radio"/> Fans	Off	0%

\* 1) Circulation heater pump and SUMX control valve position automatically controlled by active frost protection

11.2 The direction of rotation of compressors	Yes / No
Done	

In the control unit, activate the cooling circuit / heat pump.

Compressor 1		Compressor 2	
--------------	--	--------------	--

Check the correct operation of the compressor confirm record "correctly" in the appropriate box

## 12. PLC Parameterization for a given application.

### 12.1. Damper adjustment with activated air mixing function

Main menu/Settings/Control Parameters/Sequence/Mixing

Mixing	1/8
MinFreshAir	55%
MixDampTempFullOp	15,0°C
MixDampTmFullOp	60s
ValueOfMixing	0%

Set value:

Minimum fresh air:

Opening temperature setting:

The activation time opening:

Set	Data point	Yes / No
..... %	484	
..... °C	486	
..... sec	488	

### 12.2. Setting limit for supply air temperature:

Minimum supply air temperature

Maximum exhaust air temperature

Maximum deviation between room and inlet air temperature

Minimum deviation between room and inlet air temperature

Set	Data point	Yes / No
..... °C	194	
..... °C	195	
..... °C	121	
..... °C	123	

### 12.3. Enable air cooling circuit, heat pump operation

Blocking from the outside temperature:

Temperature for heating mode:

Temperature for cooling mode:

Set	Data point	Yes / No
..... °C	365	
..... °C	378	

**12.4 Set the time schedules**

Set the schedules according to user requirements

Set	Yes / No
-----	----------

**12.5 Set the required temperature:**

Set	Yes / No
-----	----------

Operation mode		Temperature	HMI-SG data point
Full operatin "Comfort"	Heating	°C	103
Full operation "Comfort"	Cooling	°C	101
Mufled operation "Economic"	Heating	°C	107
Mufled operation "Economic"	Cooling	°C	105

**12.6 Set the required humidity:**

Set	Yes / No
-----	----------

Operation mode		Humidity	HMI-SG data point
Full operatin "Comfort"		%	531
Mufled operation "Economic"		%	535

**13. Set the filter clogging sensors:**

Air supply (1st stage of

Pa
----

Air supply (2nd stage of filtration)

Pa
----

Exhaust air

Pa
----

Set	Yes / No
-----	----------

**14. Other settings made:**

.....To check the operation of the unit, switch the "Comfort" / "Economy" mode and set the fan power in stages 1, 2, 3, 4, 5.  
.....

**15. Checking the protection circuits of the unit**

Frost protection of the water heater / protection of the electric heater

Without defects	Yes / No
-----------------	----------

Low pressure circuit protection of the heat pump / cooling

Without defects	
-----------------	--

High pressure circuit protection of the heat pump / cooling

Without defects	
-----------------	--

Circuit protection winding motor supply fan

Without defects	
-----------------	--

Circuit protection winding motor exhaust fan

Without defects	
-----------------	--

Done	Yes / No
------	----------

**16. Test operation of the unit in "Comfort" and "Economy" modes**

**Prior to the start of these work, it is necessary to check clearing the chambers, to close all the service panels!**

To check the operation of the unit, switch the "Comfort" / "Economy" mode and set the fan power in stages 1, 2, 3, 4, 5.

**17. Testing the operation of the unit in the "Auto" mode**

Done	Yes / No
------	----------

Air supply fan

Parameters read in the control unit

Fan speed

Stage:

Air flow m<sup>3</sup>/hod

% of power signal in VCS

Parameters read in the frequency inverter

Frequency / Hz

Power / W

Current / A

Air exhaust fan

Parameters read in the control unit

Fan speed

Stage:

Air flow m<sup>3</sup>/hod

% of power signal in VCS

Parameters read in the frequency inverter

Frequency / Hz

Power / W

Current / A

Achieved parameters of the microclimate of the ventilated space

Air temperature in the room (in the exhaust duct)

 °C

Air humidity in the room (in the exhaust duct)

 %

Check of the switching unit operation according to schedule

Without defects	Yes / No
-----------------	----------

Compliance with the limit set air temperature

Without defects	Yes / No
-----------------	----------

Verify the correct function of the additional function for VCS

Without defects	Yes / No
-----------------	----------

Switch off the unit by "Fire" signal

Without defects	Yes / No
-----------------	----------

Switch off the unit by remote control

Without defects	Yes / No
-----------------	----------

**18. Check the integrated cooling circuit, the heat pump circuit**

Without defects	Yes / No
-----------------	----------

**Aggregat:**

**Type of complete aggregate:**

Serial number:

**Heat pump / cooling circuit operation**

Low refrigerant pressure  Bar

High refrigerant pressure  Bar

**Compressor 1**

Indicate the type of compressor installed

Working current compressor

 A

**Compressor 2**

Indicate the type of compressor installed

Working current compressor

 A

The amount of refrigeration  kg

Used refrigerant

Checking functions injection valve Refrigerants:

Functional	Yes / No
------------	----------

